Pinnacle

MONTHLY REPORT

July

2015

Prepared for:

Union County College

Student Services & Classroom Addition Project

Prepared by:

Pinnacle Consulting and Construction Services, Inc.

One Gateway Center

Suite 2600

Newark, NJ 07102

908-653-7832

-Creating Successful Building Projects-

SECTION 6

Project Photographs

Pinnacle Consulting & Construction Services, Inc.
One Gateway Center * Suite 2600 * Newark, NJ 07102
Phone: 973-353-6218 Fax: 973-622-3423
www.pinnacleconsult.net

7-2-15 Begin form 2x plate for foundation wall

7-2-15 under slab storm piping for roof drains

7-7-15 Effco wall forms placed at stairwell #2

7-7-15 New CMU wall rebuild on grid line A-7 before deck extension

7-7-15 Temporary plastic protection over shared existing wall, east corridor

7-8-15 A-7 deck extension onto new CMU wall top added

7-8-15 Deck extension at grid A-7

7-9-15 Foundation wall forming from stairwell #1

7-9-15 Foundation wall forming from stairwell #2, CMU elevator walls

7-10-15 Exterior stud delivery

7-13-15 1st section of concrete deck placement, front

7-13-15 2nd floor concrete deck section placed and floated

7-13-15 2nd floor slab floating operation

7-13-15 2nd floor slab fresh, floated concrete

7-13-15 Concrete pump to 2nd floor deck

7-13-15 Concrete pumping, 2nd floor concrete deck

7-13-15 Floating fresh 2nd floor deck concrete

7-13-15 Placing 2nd floor concrete

7-13-15 Ride on Floating fresh 2nd floor concrete deck

7-14-15 2nd floor slab curing compound applied

7-14-15 2nd floor slab following concrete placement 7-13

7-14-15 Site overview from north east corridor

7-14-15 Site overview towards front from NE corridor

7-15-15 Roof top units hoisted to roof deck

7-16-15 2 inch elevator discharge to 8 inch storm to structure

7-16-15 2nd floor slab, wall material being loaded

7-16-15 A-7 deck extension poured over new CMU

7-16-15 Elevator CMU shaft rise stair #2

7-16-15 Elevator pit sump discharge to storm piping

7-16-15 Foundation wall forms with curtainwall Styro chamfer installed

7-16-15 Foundation wall rebar cage and curtainwall chamfer installed

7-16-15 Roof drain risers to 2nd floor

7-16-15 Sheet metal ductwork for 2nd floor delivery

7-17-15 CMU elevator shaft at stair 2

7-17-15 Concrete foundation wall forming from stair 2

7-17-15 Second floor deck material staging

7-21-15 8 inch storm piping to existing drainage structure

7-21-15 Foundation wall forming from stair 1

7-21-15 freshly stripped foundation wall with integral Styrofoam brick shelf in place

7-21-15 Styrofoam brick self within foundation wall form from stair 1

7-27-15 Freshly poured concrete stair 2 landing

7-28-15 2nd floor deck duct work and elevator shaft rise facing forward

7-28-15 2nd floor duct work

7-28-15 Placing foundation wall concrete

7-28-15 Radius foundation wall forming from stair 2

7-31-15 2nd floor deck ducts sealed

7-31-15 Beam clips for steel framing on existing east corridor wall

7-31-15 Dismantling of sidewalk bridge scaffold

7-31-15 Duct work installation on 2nd floor deck

7-31-15 Exterior framing track on grid line A7

7-31-15 Foundation wall chamfer section from stair 1

7-31-15 Sidewalk bridge roof deck removal

7-31-15 Trunk ductwork drop to 1st floor from RTU 1-1

7-31-15 Trunk ductwork run facing front

7-31-15 View facing library stair 2 CMU work